

Data Centre Relocation Nick Rakebrandt



Bondi Data Centre

- Aged infrastructure
- Refresh and expansion of products
- Location

SDC Current Status

- Facility and Data Centre provider selected
 - Fujitsu Data Centre, Western Sydney.
 - Tier III data centre
 - 3rd party data centre provider





Current Status

- Data Centre fit out completed
 - 72 rack deployment ASX services and networks
 - Power and data cabling installed and tested

- Critical IT infrastructure pre-built in the new facility
 - New Data Centre network EVPN architecture
 - New OTN (Optical Transport Network)






Current Status

- Data Centre Interconnect & DC Networks
 - Networks tested to RFC and ISO validation standards
- System migrations scheduled begin November 2019
 - Back office and development/test systems first
 - Production migrations from February to June 2020
- Customer circuit migrations from November 2019



Project Status Page

- Project timeline
- Project highlights, milestones and history
- Table of services, migration dates, status, and BCP dates
- FAQ





Project Schedule

Service	Migration Date	Status	BCP Date	Status
EXIGO / Austraclear	01 Feb 2020	Expected	TBA	TBA
Derivatives Clearing Support	01 Feb 2020	Expected	TBA	TBA
CHESS Prod	15 Feb 2020	Expected	TBA	TBA
OTC Margin Simulator	15 Feb 2020	Expected	TBA	TBA
TradeAccept Web	15 Feb 2020	Expected	TBA	TBA
ASX Signals	15 Feb 2020	Expected	TBA	TBA
TradeAccept FIX	29 Feb 2020	Expected	TBA	TBA
Genium Clearing	29 Feb 2020	Expected	TBA	TBA
ASX24 (NTP)	28 Mar 2020	Expected	TBA	TBA
ASX Online	09 May 2020	Expected	TBA	TBA
ASX.com.au	09 May 2020	Expected	TBA	TBA
ComNews / Reference Point	09 May 2020	Expected	TBA	TBA
ASX Benchmarks	09 May 2020	Expected	TBA	TBA
RITS	Jun 2020	Expected	TBA	TBA
ASX Trade	Jul 2020	Expected	TBA	TBA
MarketSource	Jul 2020	Expected	TBA	TBA




Migration Plan Overview

- Migration Streams November 2019 May 2020
 - Back Office and Service Migrations
 - Customer Migrations
- Networks logically extended from Bondi to SDC
- Post migration BCP schedules
 - ASX24 (NTP) DR test scheduled 28 March 2020
 - ASX Trade Dress Rehearsal scheduled as part of the ASX Trade refresh
- ASX Net circuit migrations independent of Service migrations




Secondary Data Centre Back Office and Service Migration





Secondary Data CentreBack Office and Service Migration






Testing and Validation Plan – Customer Migrations

Customer Requirements and Involvement

- Provide access for TPG and ASX field engineers
- Provide escalation contacts for ASX engineers
- No customer testing required during the migration of the SDC circuit for ASX services
- Backup bandwidth only services to be confirmed as stable by the customer prior to ASX leaving site



Customer Migration Stage 1





Secondary Data Centre Customer Migration Stage 2 ASX engineer to test IP No changes connectivity from CPE to to customer next hop at SDC over the Customer Site access new TPG circuit Bondi fibre circuit disconnected at onsite demark, SDC circuit patched to ASX CPE Bondi Junction



Secondary Data Centre Customer Migration Stage 3 No changes to customer Customer Site access ASX engineer to test IP connectivity from CPE to ALC backend gateway (primary instance) over the new TPG circuit **ASX** engineer logically shut the primary interface, disabling access to the ALC circuit Bondi Junction

